



***REQUIRED EROSION CONTROL MEASURES  
INSTALLATION/MAINTENANCE AGREEMENT***

- 1. All erosion control methods shall be installed to maximize performance and in compliance with WI SPS 321.125 and City of Fort Atkinson Erosion Control Ordinances.**
- 2. The goal of Erosion Control is to keep all sediment from leaving the property and entering the Rock or Bark River as well as local streams and wetlands.**
- 3. Erosion control measures shall be installed prior to ANY site disturbance activities.**
- 4. Erosion controls (tracking pads, silt fence, silt socks, straw bales) shall be maintained weekly and before any precipitation event. Accumulated sediment shall be removed, gaps repaired, and failed materials replaced to ensure proper function.**
- 5. Sediment leaving the disturbance area shall be cleaned up and is subject to fines under the City of Fort Atkinson Illicit Discharge Ordinance.**
- 6. Erosion control measures must remain IN PLACE and MAINTAINED until the site is inspected for 70% permanent grass / vegetation coverage.**

***AGREEMENT:***

I hereby certify that I understand the construction site erosion control provisions of the Wisconsin Uniform Dwelling Code and the City of Fort Atkinson, and that I accept responsibility for installing and maintaining the erosion control plan submitted, and approved by the City of Fort Atkinson.

\_\_\_\_\_  
**Name of responsible party**

\_\_\_\_\_  
**Telephone number**

\_\_\_\_\_  
**Signature**

\_\_\_\_\_  
**Date**

\_\_\_\_\_  
**City Approval**

\_\_\_\_\_  
**Date**

